

NextEra Energy Resources
Oliver III Wind, LLC

Plan of the Week (POW)

Project Manager: Mary Rausch (701-840-3646)

WE December 11, 2016

Case No's: PU-16-122 and PUC-16-123

136 **PU-16-123** Filed: 12/12/2016 Pages: 2
**Oliver Wind III progress report – week ending
12-11-2016**

Oliver Wind III, LLC

130 **PU-16-122** Filed: 12/12/2016 Pages: 2
**Oliver Wind III progress report – week ending
12-11-2016**

Oliver Wind III, LLC



NextEra Energy Resources Oliver Wind III, LLC

Plan of the Week (POW)
Site Manager: Mary Rausch
WE December 11, 2016



COD: January 01, 2017
Days to COD: 19

Temp Low/High (°F): -17/28°F
Wind: 3-22 mph
Forecast: Cloudy, snow, wind chill warnings
Total Weekly Precip 7.0" Month of Dec: 18"

Energyization: Nov 16, 2016

NextEra Energy /Blattner Energy/GE/Energy Erectors

Plan of the Week

SAFETY:

Extra caution around sensitive landowners ongoing
Changing weather conditions. Site evaluations

ENVIRONMENTAL:

Be aware of changes to environmentally sensitive areas
Clean up job sites as work continues; Dust control to be maintained as needed

SUBSTATION:

Complete

TRANSMISSION LINE:

Complete

SWITCHYARD:

Complete

CIVIL:

Worked on snow removal from last week's storm.
Work continued on punchlist at O&M this week.

COLLECTION:

PMT MV terminations - Complete
JB terminations and fiber terminations continue.

INSTALL & COMMISSIONING:

Tower wiring, IIP - Complete
MCC, Gen Alignment and FCAT continue. Commissioning has begun.

Construction Status (as of COB yesterday)

Activity	Total	Comp	Target	%Comp	%Target
Bases Poured	48	48	48	100%	100%
Pedestals Poured	48	48	48	100%	100%
Foundations Backfilled	48	48	48	100%	100%
Crane Pads Built	48	48	48	100%	100%
WTG DTE Installed	48	48	48	100%	100%
WTG Base Installed	48	48	48	100%	100%
WTG Mid Installed	48	48	48	100%	100%
WTG Top Installed	48	48	48	100%	100%
WTG Nacelle Installed	48	48	48	100%	100%
WTG Rotor Installed	48	48	48	100%	100%
WTG Tower Wiring	48	48	48	100%	100%
1250 Cable Trenched (LF)	34,915	31,235	31,235	100%	100%
1000 Cable Trenched (LF)	12,220	16,915	16,088	100%	100%
750 kcmil Cable Trenched (LF)	12,915	13,491	13,491	100%	100%
500 kcmil Cable Trenched (LF)	34,810	33,298	33,298	100%	100%
4/0 kcmil Cable Trenched (LF)	40,680	43,477	38,323	100%	100%
1/0 kcmil Cable Trenched (LF)	15,025	19,295	18,699	100%	100%
Bases	31	31	31	100%	100%
LV PMT Terminated	48	48	48	100%	100%
MV PMT Terminated	48	48	48	100%	100%
PMT Set	48	48	48	100%	100%
IIP	48	48	48	100%	100%
WTG Mechanically Complete	48	45	45	94%	94%
WTG Commissioned	48	4	4	8%	8%
Set JB	10	10	10	100%	100%
JB Term	10	9	10	90%	100%
Collection %Complete	100	92	92	92%	92%
Substation %Complete	100	100	100	100%	100%
Switchyard %Complete	100	100	100	100%	100%
Transmission %Complete	100	100	100	100%	100%

Receiving Status (as of COB yesterday)

Item	Total	Rec'd	Target	Balance	%Comp	%Target
PMT Transformer	49	49	49	0	100%	100%
PMT Tfmr Box Pads	48	48	48	0	100%	100%
Grounding Transformer	2	2	2	0	100%	100%
Grounding Tfmr Box Pads	2	2	2	0	100%	100%
1/0 Cable	64103	70000	70000	(5897)	109%	109%
4/0 Cable	157705	161000	161000	(3295)	102%	102%
500 kcmil Cable	109652	111000	111000	(1348)	101%	101%
750 kcmil Cable	40682	45000	45000	(4318)	111%	111%
1000 kcmil Cable	56952	60000	60000	(3048)	105%	105%
1250 kcmil Cable	105462	108000	108000	(2538)	102%	102%
12 Fiber SM	185170	196000	196000	(10830)	106%	106%
FAA Light	48	48	48	0	100%	100%
Power Unit (ESS) (DTE)	48	48	48	0	100%	100%
Bases	48	48	48	0	100%	100%
Mids	48	48	48	0	100%	100%
Tops	48	48	48	0	100%	100%
Hubs	48	48	48	0	100%	100%
Nose Cone	48	48	48	0	100%	100%
Nacelles	48	48	48	0	100%	100%
Blade Sets	48	48	48	0	100%	100%
GSU Transformer	1	1	1	0	100%	100%
Control House	1	1	1	0	100%	100%
Steel Package	1	1	1	0	100%	100%
Arresters HV & LV	21	21	21	0	100%	100%
Breakers HV & LV	7	7	7	0	100%	100%
Switches HV & LV	41	41	41	0	100%	100%
Steel Poles	31	31	31	0	100%	100%
Conductor-Bittern 1272	83948	84000	84000	(52)	100%	100%
OHGW Wire 3/8" EHS 7 Stra	5500	5500	5500	0	100%	100%
OPGW	28250	28343	28343	(93)	100%	100%

WTG 36

