

Monthly Construction Progress Report

Plains Terminals North Dakota, LLC,
McKenzie County
Case No. PU-16-140



PLAINS
Terminals North Dakota LLC

Covering September 1st through September 30th

Contact List	Name	Company	Phone
Project Manager	Erik Anthony	Plains	(3070) 472-9907
Construction Chief	Joe Pease	QCS	(580) 677-1227

Project Description
Construct 3.5 miles of 16-inch diameter crude oil pipeline from Plains' Johnsons Corner Terminal to Dakota Access Pipeline Terminal.

Milestones	% Complete	Milestones	% Complete
Staking	100	Trench	26
ROW Clearing	100	Lowering-in	23
ROW Grading	86	Backfill	20
Stringing	90	Tie-ins	0
Bending	92	Hydro Test	0
Welding	79	Restoration	0
Coating	36	Total	66

As of 9/21/17.

Monthly Activity
On Sept 8th and 10th, Plains notified the Commission of intent to adjust the route. The Commission replied on Sept 11th acknowledging receipt and completeness. Construction Continued grading, stringing, ditching, welding, coating, lowering-in, and backfill.

Additional Comments
Next month, its estimated that the line will be hydro tested and be in-service in late October.

Prepared by: Shawn Moderow
Environmental Permitting Specialist
Plains All American
(713) 993-5208
Date: 9/29/2017