

Monthly Construction Progress Report

Plains Terminals North Dakota, LLC,
 McKenzie County
 Case No. PU-16-140



PLAINS
 Terminals North Dakota LLC

Covering October 1st through October 31st

Contact List	Name	Company	Phone
Project Manager	Erik Anthony	Plains	(3070) 472-9907
Construction Chief	Joe Pease	QCS	(580) 677-1227

Project Description
Construct 3.5 miles of 16-inch diameter crude oil pipeline from Plains' Johnsons Corner Terminal to Dakota Access Pipeline Terminal.

Milestones	% Complete	Milestones	% Complete
Staking	100	Trench	100
ROW Clearing	100	Lowering-in	100
ROW Grading	100	Backfill	61
Stringing	100	Tie-ins	45
Bending	100	Hydro Test	0
Welding	100	Restoration	0
Coating	94	Total	91

As of 10/26/17.

Monthly Activity
Construction Continued grading, stringing, ditching, welding, coating, lowering-in, and backfill in October.

Additional Comments
Next month, its estimated that the line will be hydro tested and be in-service in early Novermber.

Prepared by: Shawn Moderow
 Environmental Permitting Specialist
 Plains All American
 (713) 993-5208
 Date: 10/31/2017