

Monthly Construction Progress Report

Plains Terminals North Dakota, LLC,
McKenzie County
Case No. PU-16-140



PLAINS
Terminals North Dakota LLC

Covering November 1st through November 30th

Contact List	Name	Company	Phone
Project Manager	Erik Anthony	Plains	(3070) 472-9907
Construction Chief	Joe Pease	QCS	(580) 677-1227

Project Description

Construct 3.5 miles of 16-inch diameter crude oil pipeline from Plains' Johnsons Corner Terminal to Dakota Access Pipeline Terminal.

Milestones	% Complete	Milestones	% Complete
Staking	100	Trench	100
ROW Clearing	100	Lowering-in	100
ROW Grading	100	Backfill	100
Stringing	100	Tie-ins	100
Bending	100	Hydro Test	100
Welding	100	Restoration	20
Coating	100	Total	98

As of 10/26/17.

Monthly Activity

Construction continued by finishing coating, backfilling, tie-ins, and hydrotesting in November. Commissioning of the pipeline is underway and the pipeline is expected to go into service in early December.

Additional Comments

Next month, its estimated that restoration will be completed.

Prepared by: Shawn Moderow
Environmental Permitting Specialist
Plains All American
(713) 993-5208
Date: 12/1/2017