

**HESS BAKKEN DEVELOPMENT  
HESS ETP PIPELINE PROJECT  
Monthly Construction Progress Report**



**Period of 09/01 to 10/01**

Contact List	Name	Company	Phone
Project Manager	Murray Jackson	HESS	713.823.6718
Team Lead	Nate Hagerott	HESS	701.389.2322
Project Lead	Suwat Suwansathit	HESS	281.906.4477
Construction Supervisor	Jesus Villasenor/Eldred Green	HESS	701.818.8321 / 701.509.6503
Chief Inspector	Erling Barmoen	Chippewa	701.891.8823

**Project Description**

The ETP Crude Oil Interconnect Project installs a 12.75" pipeline interconnection from the Hess Ramberg Trucking Facility (RTF) to the new Energy Transfer Partners (ETP) facility in Williams County, North Dakota. The pipeline will run approximately 1.2 miles consists of a Pig Launcher and a Pig Receiver, Flow meters including Fiber Optic Cable and Leak Detection System.

Milestone	% Complete	Milestone	% Complete
Construction Staking	95%	Field Joint Coating	90%
Right of Way Clearing	95%	Lower-in	97%
Right of Way Grading	95%	Backfill	0%
Stringing	91%	Tie-in	0%
Bending	91%	Hydrostatic test	0%
Ditching	99%	Cleanup	0%
Welding	92%	Bore/HDD Crossings	90%

**Construction Progress**

- 66% Pipeline Overall Completion.
- 45% Launcher/Receiver Station and Facilities tie-in connections

**Scheduled Activities – October**

- Complete 100% construction

**Comment and Area of Concerns**

- Inclement weather impact on construction activities.

Name	Report Date
Suwat Suwansathit	10/03/2016