

**HESS BAKKEN DEVELOPMENT
HESS ETP PIPELINE PROJECT
Monthly Construction Progress Report**



Period of 10/02 to 11/06

Contact List	Name	Company	Phone
Project Manager	Murray Jackson	HESS	713-823-6718
Team Lead	Nate Hagerott	HESS	701-389-2322
Project Lead	Suwat Suwansathit	HESS	281-906-4477
Construction Supervisor	Jesus Villasenor/Eldred Green	HESS	701-818-8321 / 701-509-6503
Chief Inspector	Erling Barmoen	Chippewa	701-891-8823

Project Description

The ETP Crude Oil Interconnect Project installs a 12.75" pipeline interconnection from the Hess Ramberg Trucking Facility (RTF) to the new Energy Transfer Partners (ETP) facility in Williams County, North Dakota. The pipeline will run approximately 1.2 miles consists of a Pig Launcher and a Pig Receiver, Flow meters including Fiber Optic Cable and Leak Detection System.

Milestone	% Complete	Milestone	% Complete
Construction Staking		Field Joint Coating	100%
Right of Way Clearing	100%	Lower-in	100%
Right of Way Grading	100%	Backfill	100%
Stringing	100%	Tie-in	100%
Bending	100%	Hydrostatic test	100%
Ditching	100%	Cleanup	100%
Welding	100%	Bore/HDD Crossings	100%

Construction Progress

- 100% Pipeline Overall Completion.
- Received Mechanical Completion Certificate.
- Closing out E&I IWLs and handover to operation readiness.

Scheduled Activities – November

- Project closed out.

Comment and Area of Concerns

Name	Report Date
Suwat Suwansathit	11/07/2016