



April 6, 2017

Jerry Lein
North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480

RE: Construction Activity Update Caliber Bear Den Interconnect Pipeline Project – PU-16-420

Dear Mr. Lein,

For the month of March 2017, Caliber Bear Den Interconnect LLC's (CBDI) currently active pipeline construction project, The Caliber Bear Den Interconnect (PU-16-420) is approximately 90% complete.

The breakdown of construction activities with regards to completeness is highlighted below:

Activity	Percent Complete
ROW/Clearing/Grading	100%
Ditching	100%
Pipe Stringing	100%
Welding	100%
Tie-Ins	100%
Backfilling	100%
Temporary Restoration	100%
Hydrotesting	100%
Final Restoration	0% Will Occur in Spring of 2017

The project is complete and in service, and much of final restoration will occur per the attached chart in April and May (weather permitting).



1200 17th Street • Suite 2100
Denver, CO 80202
Phone: 303-628-1410 • Fax: 303-628-1420
www.calibermidstream.com

CBDI will continue to provide monthly construction updates to the NDPSC and Wenck Associates until final restoration has been completed.

Sincerely,

A handwritten signature in black ink that reads "Skip Vest".

Skip Vest
Director, Quality, Health, Safety, Environment, and Regulatory

cc:



