



May 3, 2017

Jerry Lein
North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480

RE: Construction Activity Update Caliber Bear Den Interconnect Pipeline Project – PU-16-420

Dear Mr. Lein,

For the month of April 2017, Caliber Bear Den Interconnect LLC's (CBDI) currently active pipeline construction project, The Caliber Bear Den Interconnect (PU-16-420) is approximately 90% complete.

The breakdown of construction activities with regards to completeness is highlighted below:

Activity	Percent Complete
ROW/Clearing/Grading	100%
Ditching	100%
Pipe Stringing	100%
Welding	100%
Tie-Ins	100%
Backfilling	100%
Temporary Restoration	100%
Hydrotesting	100%
Final Restoration	25%

The project is currently in service, and spring restoration began on 4/17/17. Grading and topsoil replacement are estimated as 23% and 20% completed, respectively. Final restoration will continue in May.



1200 17th Street • Suite 2100
Denver, CO 80202
Phone: 303-628-1410 • Fax: 303-628-1420
www.calibermidstream.com

CBDI will continue to provide monthly construction updates to the NDPSC and Wenck Associates until final restoration has been completed.

Sincerely,

A handwritten signature in black ink that reads "Skip Vest".

Skip Vest
Director, Quality, Health, Safety, Environment, and Regulatory

cc:

