



PROJECT STATUS REPORT

SUBJECT: PU-16-614 DAPL Connector Pipeline Project

DATE(s): March 27, 2017

Current Status Update:

Engineering Status: P&ID's 100% Complete. Mechanical Package complete 100%,
Electrical- 3/31.

Construction/Procurement Status: Facility work is on track for 5/15 mechanical
completion.

Pipe & Sweeps Arrived. 3/8/17 Contractor Pre-job. 3/9/17 Onsite with NDIC
Engineering-Topsoil, boring & ROW in progress