



PROJECT STATUS REPORT

SUBJECT: PU-16-614 DAPL Connector Pipeline Project

DATE(s): May 31, 2017

Current Status Update:

Epping Station to DAPL Meter station:

Pipeline welding began approximately March 27, 2017.
Pipeline installation completed and readied for hydrotest on April 19, 2017.
Right of way reclamation and topsoil replacement began on May 10, 2017.
Grass seeding completed May 19, 2017.

DAPL Meter Station to Energy Transfer:

Pipeline welding began approximately April 13, 2017.
Hydrotest completed on May 5, 2017.
Right of way reclamation and topsoil replacement began on May 10, 2017.
Grass seeding completed on May 19, 2017.

Divide Tie-Ins:

Two bores were completed March 9, 2017.
Right of way and topsoil replacement for the bores was completed on March 21, 2017.
Line pipe was strung, welded & installed on April 16, 2017.
Hydrotest was completed on May 1, 2017.
Tie-ins were completed on May 2, 2017.
Flow was turned on to the new 8" pipe on May 3, 2017.
Right of way reclamation & topsoil replacement began on May 10, 2017.
Grass seeding completed on May 19, 2017.