

PSC Monthly Progress Report

22 April 2017

Site Contact:

Primary: Tyler Newman
C: (385) 321-1964

Secondary: Rich Anderson
C: (307) 921-2849

Project Construction Start Date: March 20, 2017

Milestone Summary:

Milestone	% Complete	ECD
Weld & X-ray Mainline Pipe	100%	
Backfill trench (partial due to fiber lay)	85%	4/25/17
Site Civil	65%	5/2/17
Facility Piping	15%	5/15/17
Site Electrical	5%	5/24/17
Equipment On-site		5/14/17
Overall Project	55%	6/1/17

Additional Activities:

- Tree inventory count and removal
- Hydro-test of bore pipe
- Site prep for station piping (foundations, etc.)
- Fiber Optic will be installed in pipe trench starting 4/24/17

Issues:

- Cultural and Environmental inspectors have been on site for all top soil removal activities and there has been no findings
- Since project initiation, contractor has not encountered any frozen soil conditions
- Trench not fully backfilled due to fiber not being installed – Backfill ECD 4/30/17