

PSC Monthly Progress Report

27 May 2017

Site Contact:

Primary: Tyler Newman
C: (385) 321-1964

Secondary: Rich Anderson
C: (307) 921-2849

Project Construction Start Date: March 20, 2017

Milestone Summary:

Milestone	% Complete
Weld & X-ray Mainline Pipe	100%
Backfill trench (partial due to fiber lay)	100%
Site Civil	95%
Facility Piping	95%
Site Electrical	80%
Overall Project	87%

Additional Activities:

- Tree inventory count and removal
- Hydro-test of all pipe – complete and passed
- Installation of pumping skids and meter skid

Issues:

- Cultural and Environmental inspectors were on site for all top soil removal activities and there were no findings
- Contractor did not encounter any frozen soil conditions
- Will complete noise level test per permit requirements