

PSC Monthly Progress Report

27 Jul 2017

Site Contact:

Primary: Tyler Newman
C: (385) 321-1964

Secondary: Rich Anderson
C: (307) 921-2849

Project Construction Start Date: March 20, 2017

Project Substantial Completion Date: Jul 13, 2017

Milestone Summary:

Milestone	% Complete
Weld & X-ray Mainline Pipe	100%
Backfill Trench	100%
Site Civil	100%
Facility Piping	100%
Site Electrical	100%
Reclamation – Trees and ROW planting	0%
Overall Project	99%

Additional Activities:

- Reclamation Plan Developed
- As-built data being compiled and formatted
- Noise study completed per PSC request

Other Items:

- Cultural and Environmental inspectors were on site for all top soil removal activities and there were no findings
- Contractor did not encounter any frozen soil conditions
- **Project ROW reclamation will be completed per the submitted plan, ECD – Q2 2018**