

July 26, 2017

VIA HAND DELIVERY

Mr. Darrell Nitschke
Executive Secretary
North Dakota Public Service Commission
600 E. Boulevard, Dept. 408
Bismarck, ND 58505-0480



**RE: Arrow Field Services, LLC
Case No. PU-17-048**

Dear Mr. Nitschke:

Enclosed for filing in the above referenced matter, please find an original and ten (10) copies of the following documents on behalf of Arrow Field Services, LLC:

- (1) Formal Notice for Start of Construction; and
- (2) Preconstruction Conference Meeting Minutes.

Also enclosed is a CD containing the above referenced documents in PDF format.

In the event any landowner issues arise with respect to the project, the company representative landowners may contact is Ben Palczewski. Mr. Palczewski can be reached by telephone at (701) 609-9769, or by e-mail at ben.palczewski@crestwoodlp.com.

If you should have any questions, please advise.

Sincerely,

A handwritten signature in blue ink that reads "Danielle M. Krause".

DANIELLE M. KRAUSE

cc: Jerry Lein (via e-mail)
Enclosures

Attorneys & Advisors
61800402_1.docx
701.221.8700
fax 701.221.8750
fredlaw.com

Fredrikson & Byron, P.A.
1133 College Drive, Suite 1000
Bismarck, North Dakota 58501-1215

40


PU-17-48 Filed: 7/26/2017 Pages: 5
**Notice for start of construction, preconstruction
conference meeting minutes**

Arrow Field Services, LLC
Danielle Krause, Fredrikson&Byron, P.A.

Formal Notice for Start of Construction

Case #: PU-17-048
Project: Arrow Field Services, LLC – 10-inch & 8-inch NGL Pipeline Project McKenzie
County, North Dakota
Date: 07/24/2017

Arrow Field Services, LLC will begin construction of the 8-inch natural gas liquids and 10-inch residue gas pipeline and associated facilities in McKenzie County, North Dakota approved in the above-entitled case on or about July 31, 2017.



Robbie McDonough
Vice President, Land & Government Relations
Crestwood Midstream Partners LP, on
behalf of Arrow Field Services, LLC

Arrow Field Services, LLC – PU-17-048
Preconstruction Conference Meeting Minutes
July 21, 2017 - 10:30 a.m. CST

As required by the order issued in the above matter, Arrow Field Services, LLC (“Company”) and the North Dakota Public Service Commission (“Commission”) held a preconstruction telephone conference on July 21, 2017 for the 8-inch natural gas liquids and 10-inch residue gas pipeline and associated facilities in McKenzie County, North Dakota approved by the Commission.

Attendees:

- (1) Danielle Krause (Fredrikson & Byron, P.A.) – dkrause@fredlaw.com – 701-221-8700
- (2) Jerry Lein (ND PSC) - jlein@nd.gov – 701-328-1035
- (3) Craig Raymond (ND PSC)
- (4) Robbie McDonough (Crestwood, on behalf of Arrow Field Services) – robbie.mcdonough@crestwoodlp.com – 713-380-3001
- (5) Chris Reischman (Crestwood, on behalf of Arrow Field Services) – chris.reischman@crestwoodlp.com – 303-763-0650
- (6) Jason Fetch (Bartlett & West) – jason.fetch@bartwest.com – 701-221-8321
- (7) Dan Christenson (Bartlett & West) – dan.christenson@bartwest.com – 701-429-3853

Jerry Lein (Commission Representative) confirmed the meeting participants had the Order on Recommended Findings of Fact, Conclusions of Law and Order (“Order”), with attachments, including the Certification Relating to Order Provisions (“Certification”) issued by the Commission. Mr. Lein read through the Order and Certification document, noting items of importance.

Mr. Lein began by reading the Recommended Order provisions beginning on page 8 of the Recommended Order, noting there is a 200-foot-wide corridor for the Project. There were no questions from the group regarding the Order provisions.

Mr. Lein next read through the Certification document. With respect to Certification provision number 3, outstanding permits were discussed. Road crossing permits and discharge

permits still need to be filed by the Company. The Company will file the permits upon receipt. Mr. Lein noted construction involving road crossings cannot begin until the road crossing permits are filed.

To satisfy Certification provision 7, Chris Reischman, Project Manager, was on the call for the Company, along with additional Company representatives. Jerry Lein was on the call for Commission Staff. The Commission's third party construction inspector, Bartlett & West also had representatives on the call. The contact person for the third party inspector was discussed, and contact information was exchanged. Mr. Lein indicated the Company needs to coordinate with Bartlett & West for the start of construction. A possible start date of next week, pending all approvals, was discussed.

Mr. Lein outlined the information that should be included in the monthly reports to be provided to the Commission pursuant to Certification provision number 10. If construction will not be lengthy, which it is not anticipated to be, appropriate reports should still be filed.

Mr. Lein inquired as to any trees to be removed for the project. The Company noted very few trees will be removed for the project. Mr. Lein noted the Company is required to follow the tree and shrub specifications in the Certification, which includes keeping an inventory of the trees and shrubs removed, along with having a replacement plan approved by the Commission. The Company understood this provision.

Mr. Lein discussed the items required from the Company prior to commencing construction, including:

1. Minutes from preconstruction call;
2. Notice of Intent to Begin Construction detailing the start date; and
3. Company representative information for landowner contact.

Mr. Lein reminded the Company of the requirement to utilize North Dakota One-Call by dialing 8-1-1.

The Company understands it must follow the route adjustment provisions if such adjustment is made prior to or during construction.

The signing of the inspection contract was discussed, which is scheduled to be voted on at the regular Commission meeting on July 26, 2017. The contract should be executed before beginning construction.

Bartlett & West inquired as to any special safety requirements of the Company. The Company noted there is an approximately one-hour orientation required, so this information will be provided to Dan as soon as possible.

Mr. Lein provided his contact information for questions, and noted both PSC staff and the third party inspector should be kept up to date on the project.

None of the participants had any further questions.

Call ended at 11:07 a.m. CST.

61797812_1.docx