


Monthly Report – November 2017

Case #: PU-17-102 Project: 230 kV Transmission Line, McHenry and Ward Counties Month Ending: October 31, 2017 Project Contacts:						
Title	Name	Company	Office Phone	Cell Phone	e-mail	
Permit Manager	Tom Hillstrom	Xcel Energy	612-330-5835	612-584-8783	Thomas.hillstrom@xcelenergy.com	
Project Manager	Joe Samuel	Xcel Energy	612-337-2338	651-295-3253	Joseph.M.Samuel@xcelenergy.com	
Land Agent	Sean Lawler	Xcel Energy	612-330-1956	320-247-0309	Sean.W.Lawler@xcelenergy.com	

Safety Issues
None
Environmental Issues
None
Landowner / Public Issues
<p>The water supply line mentioned in last month's report was repaired.</p> <p>A landowner complained to the company and to the commission that crews were working on his property. This landowner has been non-communicative with the company despite our best efforts. Foundations have been completed on this property and we continue our best efforts at communicating with the landowner.</p>
Project Modification Requests
None
Construction Progress
<p>Grading at Magic City Substation - 100 % complete</p> <p>Grading at McHenry Substation - 100% complete, New fence is under construction. New control building is set with heat, lights and fire detection systems in operation.</p> <p>Line Foundation Installation – 50% culvert foundations complete (144 total) 0% concrete pier complete (48 total)</p>
Look Ahead
<p>Fencing and foundation work ongoing at Magic City Substation</p> <p>Construction inside the new McHenry control building ongoing during the winter months.</p> <p>Continue transmission foundation work</p> <p>Begin installing Structures May 2018</p>
Comments