


## Monthly Report – December 2017

<b>Case #: PU-17-102</b>					
<b>Project: 230 kV Transmission Line, McHenry and Ward Counties</b>					
<b>Month Ending: December 31, 2017</b>					
<b>Project Contacts:</b>					
Title	Name	Company	Office Phone	Cell Phone	e-mail
Permit Manager	Tom Hillstrom	Xcel Energy	612-330-5835	612-584-8783	Thomas.hillstrom@xcelenergy.com
Project Manager	Joe Samuel	Xcel Energy	612-337-2338	651-295-3253	Joseph.M.Samuel@xcelenergy.com
Land Agent	Sean Lawler	Xcel Energy	612-330-1956	320-247-0309	Sean.W.Lawler@xcelenergy.com

<b>Safety Issues</b>
None
<b>Environmental Issues</b>
None
<b>Landowner / Public Issues</b>
None
<b>Project Modification Requests</b>
None
<b>Construction Progress</b>
Grading at Magic City Substation - 100 % complete Grading at McHenry Substation - 100% complete Line Foundation Installation – 67% culvert foundations complete (144 total) 25% concrete pier complete (48 total)
<b>Look Ahead</b>
Fencing and foundation work ongoing at Magic City Substation Continue transmission foundation work and delivery of materials Begin hauling structures to installation locations in January 2018 and installing Structures May 2018
<b>Comments</b>