


Monthly Report – August 2018

| Case #: PU-17-102 Project: 230 kV Transmission Line, McHenry and Ward Counties Month Ending: August 31, 2018 Project Contacts: | | | | |  |
|---|---------------|-------------|--------------|--------------|---|
| Title | Name | Company | Office Phone | Cell Phone | e-mail |
| Permit Manager | Tom Hillstrom | Xcel Energy | 612-330-5835 | 612-584-8783 | Thomas.hillstrom@xcelenergy.com |
| Project Manager | Joe Samuel | Xcel Energy | 612-337-2338 | 651-295-3253 | Joseph.M.Samuel@xcelenergy.com |
| Land Agent | Sean Lawler | Xcel Energy | 612-330-1956 | 320-247-0309 | Sean.W.Lawler@xcelenergy.com |

| |
|--|
| Safety Issues |
| None |
| Environmental Issues |
| None |
| Landowner / Public Issues |
| None |
| Project Modification Requests |
| None |
| Construction Progress |
| <u>Magic City Substation</u> – Grading/site stabilization 100 % complete. 100% of Substations improvements complete; Transformer testing in preparation for end of Sept energization. <u>McHenry Substation</u> – Concrete, Drain Tile, Cable Trench, and Cable Pulling are all 100 % done. 95% steel installed. Ground Grid 65% installed. Bus and Jumpers 55% installed. <u>Line Foundation Installation</u> – 100% culvert foundations complete (144 total) 100% concrete pier complete (48 total) <u>Structure Setting</u> – 98% complete (190 total) <u>Structure Stringing</u> – 98% complete <u>Site Restoration</u> – crop damage settlement and restoration ongoing thru end of 2018 |
| Look Ahead |
| <u>Magic City Substation</u> : energization 115kV in late Sept and 230kV in early Oct <u>McHenry Substation</u> : Expected completion is late October 2018 <u>Conductor stringing</u> : commenced in mid-May and will complete in early Sept and ready for energization <u>Existing Transmission Line</u> : conductor and pole removal to commence at end of Sept and be completed by end of Dec 2018 |
| Comments |
| |
| |
| |