


## Monthly Report – September, 2018

<b>Case #: PU-17-102</b>					
<b>Project: 230 kV Transmission Line, McHenry and Ward Counties</b>					
<b>Month Ending: September 30, 2018</b>					
<b>Project Contacts:</b>					
Title	Name	Company	Office Phone	Cell Phone	e-mail
Permit Manager	Tom Hillstrom	Xcel Energy	612-330-5835	612-584-8783	Thomas.hillstrom@xcelenergy.com
Project Manager	Joe Samuel	Xcel Energy	612-337-2338	651-295-3253	Joseph.M.Samuel@xcelenergy.com
Land Agent	Sean Lawler	Xcel Energy	612-330-1956	320-247-0309	Sean.W.Lawler@xcelenergy.com

<b>Safety Issues</b>
None
<b>Environmental Issues</b>
None
<b>Landowner / Public Issues</b>
None
<b>Project Modification Requests</b>
None
<b>Construction Progress</b>
<p><u>Magic City Substation</u> – Grading/site stabilization 100 % complete. 100% of Substations improvements complete; the 115kV side of the substation was energized on September 21, 2018.</p> <p><u>McHenry Substation</u> –Construction is 100 % complete.</p> <p><u>Line Foundation Installation</u> – 100% culvert foundations complete (144 total) 100% concrete pier complete (48 total)</p> <p><u>Structure Setting</u> – 100% complete</p> <p><u>Structure Stringing</u> – 100% complete</p> <p><u>Site Restoration</u> – crop damage settlement and restoration ongoing thru end of 2018</p>
<b>Look Ahead</b>
<p><u>Magic City Substation</u>; energization of 230kV in early Oct</p> <p><u>McHenry Substation</u>; ordering replacement trees for spring planting.</p> <p><u>Conductor stringing</u>; commenced in mid-May and 115kV complete and energized in early Sept. 230kV ready for energization early Oct</p> <p><u>Existing Transmission Line</u>; conductor and pole removal to commence end of Sept and anticipated to be complete end of Nov or early Dec</p> <p><u>Tree Mitigation</u>; Working with Ward County Soil Conservation District on planting plan for next spring.</p>
<b>Comments</b>
As-Build surveys underway.