


Monthly Report – October, 2018

Case #: PU-17-102					
Project: 230 kV Transmission Line, McHenry and Ward Counties					
Month Ending: October 31, 2018					
Project Contacts:					
Title	Name	Company	Office Phone	Cell Phone	e-mail
Permit Manager	Tom Hillstrom	Xcel Energy	612-330-5835	612-584-8783	Thomas.hillstrom@xcelenergy.com
Project Manager	Joe Samuel	Xcel Energy	612-337-2338	651-295-3253	Joseph.M.Samuel@xcelenergy.com
Land Agent	Sean Lawler	Xcel Energy	612-330-1956	320-247-0309	Sean.W.Lawler@xcelenergy.com

Safety Issues
None
Environmental Issues
None
Landowner / Public Issues
None
Project Modification Requests
None
Construction Progress
<p><u>Magic City Substation</u> – Grading/site stabilization 100 % complete. 100% of Substations improvements complete.</p> <p><u>McHenry Substation</u> – Construction is 100 % complete.</p> <p><u>Line Foundation Installation</u> – 100% complete</p> <p><u>Structure Setting</u> – 100% complete (190 total)</p> <p><u>Structure Stringing</u> – 100% complete</p> <p><u>Site Restoration</u> – Existing H-Frame structures (old 115kV line) 100% removed. Crop damage settlement will continue through 2018. Site restoration efforts are complete for 2018. Restoration and vegetation establishment will be revisited in spring 2019.</p>
Look Ahead
<p><u>Energization of 230kV Line:</u> Expected in mid-November.</p> <p><u>Magic City Substation:</u> Ongoing testing and refinement to prepare for energization of 230kV line</p> <p><u>McHenry Substation:</u> Complete, ordering replacement trees for spring planting.</p> <p><u>Construction of 230kV transmission line:</u> Construction is complete. Restoration is complete for winter. Restoration will be revisited in spring. As-Built Plan and profile submittal being prepared.</p> <p><u>Existing Transmission Line:</u> 100% removed.</p> <p>SWPPP will be closed out pending vegetation establishment in spring 2019. Tree mitigation planting will occur in spring 2018.</p>
Comments
Construction is complete. Construction crews have demobilized from site. Interstate Engineering have been notified of construction completion.
This will be the last monthly report. The next filing is anticipated to be the as-built drawings.