

Oasis Midstream Services: Wild Basin Gas Plant Project  
 Monthly Construction Progress Report



<b>Monthly Report Date:</b>		<b>Start Date 007/28/2017</b>	<b>Case No. PU-17-181</b>
-----------------------------	--	-------------------------------	---------------------------

<b>Contact List</b>	<b>Name</b>	<b>Company</b>	<b>Phone</b>
Const. Project Manager	Sean Casey	OMS	281-404-9469
Construction Supt.	John Gallaty	OMS	303-929-2504
Lead Inspector	Dan Christenson	Bartwest	701-429-3853

<b>Project Description</b>
Construct approximately additional 265 mmcf/day train expanding gas processing at the Wild Basin Gas Plant and Crude Handling Facility.

<b>Milestone</b>	<b>% Complete</b>	<b>Milestone</b>	<b>% Complete</b>
Site Grading	100%	Install Piping	0%
Construction Mobilization	100%	Install Instrumentation & Elec.	0%
Screw Pile Installation	10%	Install Insulation	0%
Major Foundations	5%	Paint	0%
Major Equipment Set	0%	Commissioning	0%
Main Pipe Rack	0%	Start-up	0%
		<b>Total</b>	0%

<b>Monthly Activity</b>
Completed site grading and mobilized 200 MMCFD gas plant construction crews. Installing screw piles and pouring foundations for NGL storage and inlet/residue compression.

<b>Additional Comments</b>
Temporary MRU Progress (40 MMCFD capacity): Site grading, construction mobilization, foundations are completed. Setting major equipment is 75% completed.

<b>Name</b>	<b>Report Date</b>
Sean Casey	9/26/2017