

Oasis Midstream Services: Wild Basin Gas Plant Project
 Monthly Construction Progress Report



Monthly Report Date:	October 26, 2017	Start Date: 07/28/2017	Case No. PU-17-181
Contact List	Name	Company	Phone
Const. Project Manager	Sean Casey	OMS	281-404-9469
Construction Supt.	John Gallaty	OMS	303-929-2504
Lead Inspector	Dan Christenson	Bartwest	701-429-3853

Project Description
Construct approximately additional 265 mmcf/day train expanding gas processing at the Wild Basin Gas Plant and Crude Handling Facility.

Milestone	% Complete	Milestone	% Complete
Site Grading	100%	Install Piping	0%
Construction Mobilization	100%	Install Instrumentation & Elec.	0%
Screw Pile Installaltion	50%	Install Insulation	0%
Major Foundations	75%	Paint	0%
Major Equipment Set	0%	Commissioning	0%
Main Pipe Rack	0%	Start-up	0%
		Total	0%

Monthly Activity
Completed pouring foundations for NGL storage and inlet/residue compression. Continuing to install screw piles and pouring foundations for other large equipment.

Additional Comments
Temporary MRU Progress (40 MMCFD capacity): Site grading, construction mobilization, foundations are completed. Setting major equipment completed. Piping installation complete. Instrumentation and electrical is 90% complete.

Name	Report Date
Sean Casey	10/26/2017