

Oasis Midstream Services: Wild Basin Gas Plant Project
 Monthly Construction Progress Report



Monthly Report Date:	November 27, 2017	Start Date: 07/28/2017	Case No. PU-17-181
Contact List	Name	Company	Phone
Const. Project Manager	Sean Casey	OMS	281-404-9469
Construction Supt.	John Gallaty	OMS	303-929-2504
Lead Inspector	Dan Christenson	Bartwest	701-429-3853

Project Description
Construct approximately additional 265 mmcf/day train expanding gas processing at the Wild Basin Gas Plant and Crude Handling Facility.

Milestone	% Complete	Milestone	% Complete
Site Grading	100%	Install Piping	1%
Construction Mobilization	100%	Install Instrumentation & Elec.	0%
Screw Pile Installaltion	75%	Install Insulation	0%
Major Foundations	90%	Paint	0%
Major Equipment Set	5%	Commissioning	0%
Main Pipe Rack	0%	Start-up	0%
		Total	0%

Monthly Activity
Completed setting NGL storage tanks (10). Receiving major equipment. Continuing to install screw piles and pouring foundations for other large equipment and structures. Installing piping for NGL storage tanks.

Additional Comments
Temporary MRU Progress (40 MMCFD capacity): In operation and processing gas. On-going commissioning and finishing up construction activities.

Name	Report Date
Sean Casey	11/27/2017