

Oasis Midstream Services: Wild Basin Gas Plant Project  
 Monthly Construction Progress Report



<b>Monthly Report Date:</b>	January 2, 2018	<b>Start Date: 07/28/2017</b>	<b>Case No. PU-17-181</b>
<b>Contact List</b>	<b>Name</b>	<b>Company</b>	<b>Phone</b>
Const. Project Manager	Sean Casey	OMS	281-404-9469
Construction Supt.	John Gallaty	OMS	303-929-2504
Lead Inspector	Dan Christenson	Bartwest	701-429-3853

<b>Project Description</b>
Construct approximately additional 265 mmcf/day train expanding gas processing at the Wild Basin Gas Plant and Crude Handling Facility.

Milestone	% Complete	Milestone	% Complete
Site Grading	100%	Install Piping	5%
Construction Mobilization	100%	Install Instrumentation & Elec.	1%
Screw Pile Installaltion	95%	Install Insulation	0%
Major Foundations	95%	Paint	0%
Major Equipment Set	10%	Commissioning	0%
Main Pipe Rack	20%	Start-up	0%
		<b>Total</b>	<b>0%</b>

<b>Monthly Activity</b>
Receiving and setting major equipment. Erecting pipe racks. Finshing up installing screw piles and concrete foundations. Installing piping, instrumentation, and electrical for NGL storage tanks.

<b>Additional Comments</b>
Temporary MRU Progress (40 MMCFD capacity): In operation and processing gas. On-going commissioning and finishing up construction activities.

Name	Report Date
Sean Casey	1/2/2018