

Oasis Midstream Services: Wild Basin Gas Plant Project  
 Monthly Construction Progress Report



|                             |                  |                               |                           |
|-----------------------------|------------------|-------------------------------|---------------------------|
| <b>Monthly Report Date:</b> | February 6, 2018 | <b>Start Date: 07/28/2017</b> | <b>Case No. PU-17-181</b> |
|-----------------------------|------------------|-------------------------------|---------------------------|

| <b>Contact List</b>    | <b>Name</b>     | <b>Company</b> | <b>Phone</b> |
|------------------------|-----------------|----------------|--------------|
| Const. Project Manager | Sean Casey      | OMS            | 281-404-9469 |
| Construction Supt.     | John Gallaty    | OMS            | 303-929-2504 |
| Lead Inspector         | Dan Christenson | Bartwest       | 701-429-3853 |

| <b>Project Description</b>  |
|---|
| Construct approximately additional 265 mmcf/day train expanding gas processing at the Wild Basin Gas Plant and Crude Handling Facility. |

| <b>Milestone</b>          | <b>% Complete</b> | <b>Milestone</b>                | <b>% Complete</b> |
|---------------------------|-------------------|---------------------------------|-------------------|
| Site Grading              | 100%              | Install Piping                  | 7%                |
| Construction Mobilization | 100%              | Install Instrumentation & Elec. | 5%                |
| Screw Pile Installtion    | 99%               | Install Insulation              | 0%                |
| Major Foundations         | 100%              | Paint                           | 0%                |
| Major Equipment Set       | 30%               | Commissioning                   | 0%                |
| Main Pipe Rack            | 80%               | Start-up                        | 0%                |
|                           |                   | <b>Total</b>                    | 0%                |

| <b>Monthly Activity</b>  |
|--|
| Receiving and setting major equipment. Erecting pipe racks. Finshing up installing screw piles and concrete foundations. Installing piping, instrumentation, and electrical for NGL storage tanks. |

| <b>Additional Comments</b>  |
|---|
| Temporary MRU Progress (40 MMCFD capacity): In operation and processing gas. On-going commissioning and finishing up construction activities. |

| <b>Name</b> | <b>Report Date</b> |
|-------------|--------------------|
| Sean Casey  | 2/6/2018           |