

Oasis Midstream Services: Wild Basin Gas Plant Project
 Monthly Construction Progress Report



Monthly Report Date:	February 26, 2018	Start Date: 07/28/2017	Case No. PU-17-181
-----------------------------	-------------------	-------------------------------	---------------------------

Contact List	Name	Company	Phone
Const. Project Manager	Sean Casey	OMS	281-404-9469
Construction Supt.	Sean Casey	OMS	281-404-9469
Lead Inspector	Dan Christenson	Bartwest	701-429-3853

Project Description
Construct approximately an additional 265 mmcf/day gas processing facilities at the Wild Basin Gas Plant and Crude Handling Facility.

Milestone	% Complete	Milestone	% Complete
Site Grading	100%	Install Piping	10%
Construction Mobilization	100%	Install Instrumentation & Elec.	5%
Screw Pile Installaltion	99%	Install Insulation	0%
Major Foundations	100%	Paint	0%
Major Equipment Set	50%	Commissioning	0%
Main Pipe Rack	98%	Start-up	0%
		Total	0%

Monthly Activity
Receiving and setting major equipment. Erecting pipe racks. Finshing up installing screw piles and concrete foundations. Completed construction for NGL storage tanks. Commissioning NGL storage tanks and truck load outs in March.

Additional Comments
John Gallaty was dismissed from Oasis in February. Sean Casey will be filling in as the Construction Superintendent until we find a replacement.

Name	Report Date
Sean Casey	2/26/2018