

Oasis Midstream Services: Wild Basin Gas Plant Project  
 Monthly Construction Progress Report



<b>Monthly Report Date:</b>	March 26, 2018	<b>Start Date: 07/28/2017</b>	<b>Case No. PU-17-181</b>
-----------------------------	----------------	-------------------------------	---------------------------

<b>Contact List</b>	<b>Name</b>	<b>Company</b>	<b>Phone</b>
Const. Project Manager	Sean Casey	OMS	281-404-9469
Construction Supt.	Kieth Livezey	OMS	360-560-7733
Lead Inspector	Dan Christenson	Bartwest	701-429-3853

<b>Project Description</b>
Construct approximately an additional 265 mmcf/day gas processing facilities at the Wild Basin Gas Plant and Crude Handling Facility.

<b>Milestone</b>	<b>% Complete</b>	<b>Milestone</b>	<b>% Complete</b>
Site Grading	100%	Install Piping	15%
Construction Mobilization	100%	Install Instrumentation & Elec.	5%
Screw Pile Installaltion	99%	Install Insulation	0%
Major Foundations	100%	Paint	0%
Major Equipment Set	75%	Commissioning	0%
Main Pipe Rack	98%	Start-up	0%
		<b>Total</b>	<b>0%</b>

<b>Monthly Activity</b>
Receiving and setting major equipment. Erecting pipe racks. Finshing up installing screw piles and concrete foundations. Completed construction for NGL storage tanks. Commissioning NGL storage tanks and truck load outs.

<b>Additional Comments</b>
Keith Livezey is the new Construction Superintendent for our Wild Basin II project. His contact info is below: klivezey@oasispetroleum.com, 360-560-7733

<b>Name</b>	<b>Report Date</b>
Sean Casey	3/26/2018