

Oasis Midstream Services: Wild Basin Gas Plant Project
 Monthly Construction Progress Report



Monthly Report Date:	April 27, 2018	Start Date: 07/28/2017	Case No. PU-17-181
-----------------------------	----------------	-------------------------------	---------------------------

Contact List	Name	Company	Phone
Const. Project Manager	Sean Casey	OMS	281-404-9469
Construction Supt.	Kieth Livezey	OMS	701-577-1749
Lead Inspector	Dan Christenson	Bartwest	701-429-3853

Project Description
Construct approximately an additional 265 mmcf/day gas processing facilities at the Wild Basin Gas Plant and Crude Handling Facility.

Milestone	% Complete	Milestone	% Complete
Site Grading	100%	Install Piping	25%
Construction Mobilization	100%	Install Instrumentation & Elec.	10%
Screw Pile Installaltion	99%	Install Insulation	0%
Major Foundations	100%	Paint	0%
Major Equipment Set	95%	Commissioning	0%
Main Pipe Rack	100%	Start-up	0%
		Total	65%

Monthly Activity
95% complete setting all equipment. Loading pipe racks. Installing piping to/from equipment. Installing electrical gear in MCC. Loading pipe racks with cable tray. Installing misc. screw piles and concrete foundations.

Additional Comments
On track for late September commissioning.

Name	Report Date
Sean Casey	4/27/2018