

Oasis Midstream Services: Wild Basin Gas Plant Project
 Monthly Construction Progress Report



Monthly Report Date:	May 25, 2018	Start Date: 07/28/2017	Case No. PU-17-181
-----------------------------	--------------	-------------------------------	---------------------------

Contact List	Name	Company	Phone
Const. Project Manager	Sean Casey	OMS	281-404-9469
Construction Supt.	Keith Livezey	OMS	701-577-1749
Lead Inspector	Dan Christenson	Bartwest	701-429-3853

Project Description
Construct approximately an additional 265 mmcf/day gas processing facilities at the Wild Basin Gas Plant and Crude Handling Facility.

Milestone	% Complete	Milestone	% Complete
Site Grading	100%	Install Piping	45%
Construction Mobilization	100%	Install Instrumentation & Elec.	25%
Screw Pile Installaltion	100%	Install Insulation	10%
Major Foundations	100%	Paint	0%
Major Equipment Set	100%	Commissioning	0%
Main Pipe Rack	100%	Start-up	0%
		Total	75%

Monthly Activity
98% complete setting all equipment. Installing piping to/from equipment. Installing electrical gear in MCC. Loading pipe racks with cable tray. Installing/terminating instrumentation. Installing misc. screw piles and concrete foundations. Completed site grading for new control room.

Additional Comments
On track for late September commissioning.

Name	Report Date
David Copeland	6/28/2018