

Oasis Midstream Services: Wild Basin Gas Plant Project  
 Monthly Construction Progress Report



<b>Monthly Report Date:</b>	July 26, 2018	<b>Start Date: 07/28/2017</b>	<b>Case No. PU-17-181</b>
-----------------------------	---------------	-------------------------------	---------------------------

<b>Contact List</b>	<b>Name</b>	<b>Company</b>	<b>Phone</b>
Const. Project Manager	Sean Casey	OMS	281-404-9469
Construction Supt.	Keith Livezey	OMS	701-577-1749
Lead Inspector	Dan Christenson	Bartwest	701-429-3853

<b>Project Description</b>
Construct approximately an additional 265 mmcf/day gas processing facilities at the Wild Basin Gas Plant and Crude Handling Facility.

<b>Milestone</b>	<b>% Complete</b>	<b>Milestone</b>	<b>% Complete</b>
Site Grading	100%	Install Piping	90%
Construction Mobilization	100%	Install Instrumentation & Elec.	80%
Screw Pile Installtion	100%	Install Insulation	0%
Major Foundations	100%	Paint	0%
Major Equipment Set	99%	Commissioning	5%
Main Pipe Rack	100%	Start-up	0%
		<b>Total</b>	90%

<b>Monthly Activity</b>
99% complete setting all equipment. Installing piping to/from equipment. Installing electrical gear in MCC. Pulling cable/wire. Installing/terminating instrumentation. Erecting compressor building. Pressure testing. Commissioning equipment. Installing sheet rock, electrical, plumbing, etc. in new control room.

<b>Additional Comments</b>
On track for late September commissioning.

<b>Name</b>	<b>Report Date</b>
Sean Casey	7/27/2018