

Oasis Midstream Services: Wild Basin Gas Plant Project  
 Monthly Construction Progress Report



<b>Monthly Report Date:</b>	September 26, 2018	<b>Start Date:</b> 07/28/2017	<b>Case No.</b> PU-17-181
<b>Contact List</b>	<b>Name</b>	<b>Company</b>	<b>Phone</b>
Const. Project Manager	Sean Casey	OMS	281-404-9469
Construction Supt.	Keith Livezey	OMS	701-577-1749
Lead Inspector	Dan Christenson	Bartwest	701-429-3853

<b>Project Description</b>
Construct approximately an additional 265 mmcf/day gas processing facilities at the Wild Basin Gas Plant and Crude Handling Facility.

Milestone	% Complete	Milestone	% Complete
Site Grading	100%	Install Piping	100%
Construction Mobilization	100%	Install Instrumentation & Elec.	95%
Screw Pile Installaltion	100%	Install Insulation	50%
Major Foundations	100%	Paint	75%
Major Equipment Set	100%	Commissioning	20%
Main Pipe Rack	100%	Start-up	0%
		<b>Total</b>	<b>98%</b>

<b>Monthly Activity</b>
All equipment set. All piping completed. Plant is electrically energized. Pulling cable/wire. Installing/terminating instrumentation. Sheeting compressor building. Pressure testing. Commissioning equipment and instrumentation. Painting, heat tracing, insulating throughout plant. New control room is complete and in service.

<b>Additional Comments</b>
Currently commissioning throughout plant, start up to begin in October.

Name	Report Date
Sean Casey	9/26/2018