

Oasis Midstream Services: Wild Basin Gas Plant Project
 Monthly Construction Progress Report



Monthly Report Date:	October 26, 2018	Start Date: 07/28/2017	Case No. PU-17-181
Contact List	Name	Company	Phone
Const. Project Manager	Sean Casey	OMS	281-404-9469
Construction Supt.	Keith Livezey	OMS	701-577-1749
Lead Inspector	Dan Christenson	Bartwest	701-429-3853

Project Description
Construct approximately an additional 265 mmcf/day gas processing facilities at the Wild Basin Gas Plant and Crude Handling Facility.

Milestone	% Complete	Milestone	% Complete
Site Grading	100%	Install Piping	100%
Construction Mobilization	100%	Install Instrumentation & Elec.	100%
Screw Pile Installaltion	100%	Install Insulation	50%
Major Foundations	100%	Paint	100%
Major Equipment Set	100%	Commissioning	95%
Main Pipe Rack	100%	Start-up	0%
		Total	98%

Monthly Activity
Installing/terminating heat trace and area lighting. Sheeting compressor building. Commissioning equipment and instrumentation. Insulating throughout plant. Start up of the entire facility anticipated in November.

Additional Comments
Currently commissioning throughout plant, start up to begin in November.

Name	Report Date
Sean Casey	10/26/2018