

Oasis Midstream Services: Wild Basin Gas Plant Project  
 Monthly Construction Progress Report



<b>Monthly Report Date:</b>	November 26, 2018	<b>Start Date:</b> 07/28/2017	<b>Case No.</b> PU-17-181
-----------------------------	-------------------	-------------------------------	---------------------------

<b>Contact List</b>	<b>Name</b>	<b>Company</b>	<b>Phone</b>
Const. Project Manager	Sean Casey	OMS	281-404-9469
Construction Supt.	Keith Livezey	OMS	701-577-1749
Lead Inspector	Dan Christenson	Bartwest	701-429-3853

<b>Project Description</b>
Construct approximately an additional 265 mmcf/day gas processing facilities at the Wild Basin Gas Plant and Crude Handling Facility.

<b>Milestone</b>	<b>% Complete</b>	<b>Milestone</b>	<b>% Complete</b>
Site Grading	100%	Install Piping	100%
Construction Mobilization	100%	Install Instrumentation & Elec.	100%
Screw Pile Installaltion	100%	Install Insulation	95%
Major Foundations	100%	Paint	100%
Major Equipment Set	100%	Commissioning	95%
Main Pipe Rack	100%	Start-up	0%
		<b>Total</b>	99%

<b>Monthly Activity</b>
Commissioning equipment on-going. Final insulation and electrical work on-going. Start up of the entire facility week of November 26th.

<b>Additional Comments</b>
Currently commissioning equipment at plant, start up to begin week of November 26th.

<b>Name</b>	<b>Report Date</b>
Sean Casey	11/26/2018