

Oasis Midstream Services: Wild Basin Gas Plant Project
 Monthly Construction Progress Report



Monthly Report Date:	December 17, 2018	Start Date: 07/28/2017	Case No. PU-17-181
Contact List	Name	Company	Phone
Const. Project Manager	Sean Casey	OMS	281-404-9469
Construction Supt.	Keith Livezey	OMS	701-577-1749
Lead Inspector	Dan Christenson	Bartwest	701-429-3853

Project Description
Construct approximately an additional 265 mmcf/day gas processing facilities at the Wild Basin Gas Plant and Crude Handling Facility.

Milestone	% Complete	Milestone	% Complete
Site Grading	100%	Install Piping	100%
Construction Mobilization	100%	Install Instrumentation & Elec.	100%
Screw Pile Installaltion	100%	Install Insulation	100%
Major Foundations	100%	Paint	100%
Major Equipment Set	100%	Commissioning	100%
Main Pipe Rack	100%	Start-up	100%
		Total	100%

Monthly Activity
Plant start-up on 12/8. De-mobilizing construction. Wild Basin Plant II in service and processing gas.

Additional Comments
This is the final construction report.

Name	Report Date
Sean Casey	12/17/2018