



Thunder Spirit II Wind Weekly PSC Update

Case #: PU-17-192

Week Ending 06/08/2018

Wanzek's civil crews worked on roads, sites and tower excavations and placed gravel.

Rebar was received, unloaded and distributed to sites. Installed bottom rebar to 12 sites.

Six Mud Mats were poured. Set up batch plant.

Workforce:

ALLETE Clean Energy - 2

Wanzek - 40

Nordex - 0