



Thunder Spirit II Wind Weekly PSC Update

Case #: PU-17-192

Week Ending 06/15/2018

Wanzek's civil crews worked on roads, sites and tower excavations and placed gravel.

Rebar was received, unloaded and distributed to sites. Installed bottom rebar to 6 sites.

Batch plant is operational.

Poured two foundation pedestals.

Workforce:

ALLETE Clean Energy - 3

Wanzek - 64

Nordex - 0