



## Thunder Spirit II Wind Weekly PSC Update

**Case #: PU-17-192**

**Week Ending 06/22/2018**

Wanzek's crews set foundation rebar.

Six Foundation Pedestals were poured.

Poured foundations were backfilled.

Culvert installation and roadwork continues.

### **Workforce:**

ALLETE Clean Energy - 3

Wanzek - 42

Wanzek's Sub-Contractors - 52

Nordex - 0