



## Thunder Spirit II Wind Weekly PSC Update

**Case #: PU-17-192**

**Week Ending 06/29/2018**

Foundation Rebar installed on final 4 sites

Six Foundation Pedestals were poured.

Started grouting load spread plates

Culvert installation and roadwork continues.

### **Workforce:**

ALLETE Clean Energy - 2

Wanzek - 48

Wanzek's Sub-Contractors - 31

Nordex - 1