



## Thunder Spirit II Wind Weekly PSC Update

**Case #: PU-17-192**

**Week Ending 07/27/2018**

Three more turbines erected, total now at five of sixteen.

Blades, tower sections and Nacelles continue to be delivered and off loaded on site

Electrical collection system is approximately 40% complete.

Substation tie in 95% complete.

Work continues on assembly of wind turbine internal components.

A spill was reported to the State of North Dakota, it was less than a half-gallon of hydraulic oil. It was mitigated by shoveling up the soil affected and placed in a contaminated soil containment drum.

### **Workforce:**

ALLETE Clean Energy	- 3
Wanzek	- 65
Wanzek's Sub-Contractors	- 10
Nordex	- 6