



## Thunder Spirit II Wind Weekly PSC Update

**Case #: PU-17-192**

**Week Ending 08/03/2018**

Three more turbines erected, total now at eight of sixteen.

Deliveries of Blades, Tower Sections and Nacelles completed and off loaded on site.

Electrical work on turbines is underway.

Substation tie in 99% complete.

Work continues on assembly of wind turbine internal components.

A spill was reported to the State of North Dakota, it was approximately one quart of hydraulic oil. It was mitigated by shoveling up the soil affected and placed in a contaminated soil containment drum.

### **Workforce:**

ALLETE Clean Energy	- 3
Wanzek	- 66
Wanzek's Sub-Contractors	- 25
Nordex	- 8