



## Thunder Spirit II Wind Weekly PSC Update

**Case #: PU-17-192**

**Week Ending 08/17/2018**

Total turbines erected, now at fifteen of sixteen.

All major Deliveries of Blades, Tower Sections and Nacelles completed and off loaded on site.

Electrical work on turbines is underway.

Substation tie in 99% complete.

Work continues on assembly of wind turbine internal components.

No injuries.

No environmental spills or issues.

### **Workforce:**

|                          |      |
|--------------------------|------|
| ALLETE Clean Energy      | - 3  |
| Wanzek                   | - 64 |
| Wanzek's Sub-Contractors | - 22 |
| Nordex                   | - 12 |