



Thunder Spirit II Wind Weekly PSC Update

Case #: PU-17-192

Week Ending 09/14/2018

Circuit 5 energized.

Majority of Wanzek construction (with exception of T44) is complete.

Work is ongoing to inspect and commission turbines.

Turbine 44 lower mid tower section was shipped out for repair.

No injuries.

No environmental spills or issues.

Workforce:

ALLETE Clean Energy	- 3
Wanzek	- 20
Wanzek's Sub-Contractors	- 9
Nordex	- 19