

Weekly Construction Status Report

Docket PU-17-246

August 16, 2017 through August 19, 2017

Contact	Title	Office Phone	Cell Phone
Zach Keller	Project Engineer	(701) 857-9005	(701) 389-0688
Matt Comeaux	Supervisor, Regulatory Affairs	(713) 627-6478	(832) 312-3513

Pipeline Construction

This week's activities (8/16/17 through 8/19/17):

- Set up job site trailers for construction contractors and inspectors
- Initiated construction staking and 4-way sweep for utilities
- Completed ground disturbance training with construction contractors and archaeologists
- Initiated top soil removal over equipment staging area and new pipeline right-of-way

Next week's activities (8/20/17 through 8/26/17):

- Continue top soil removal and staging
- Finalize utility 4-way sweep
- Begin receiving sections of 10-inch pipe on-site
- Begin stringing and welding sections of 10-inch pipe
- Begin excavating pipeline trench and installing sections of 10-inch pipe