

Weekly Construction Status Report

Docket PU-17-246

August 20, 2017 through August 26, 2017

Contact	Title	Office Phone	Cell Phone
Zach Keller	Project Engineer	(701) 857-9005	(701) 389-0688
Matt Comeaux	Supervisor, Regulatory Affairs	(713) 627-6478	(832) 312-3513

Pipeline Construction

This week's activities (8/20/17 through 8/26/17):

- The new pipeline right-of-way has been completely stripped of topsoil and topsoil is stockpiled along south side of right-of way
- All 10 inch pipe delivered to the site and pipeline stringing completed along the right-of-way
- Initiated welding activities on the 10-inch pipeline
- Completed "pothole" clearing of a foreign line crossing
- Hauled in timber mats for laydown yard and pipeline tie in locations

Next week's activities (8/27/17 through 9/2/17):

- Continue welding activities on 10-inch pipeline
- Initiate X-ray inspection of pipeline welds
- Excavate for stopple and pipeline tie in locations
- Sandblast and coat pipeline welds
- Excavate trench for the 10-inch pipeline
- Lower 10-inch pipeline into trench and backfill