

Weekly Construction Status Report

Docket PU-17-246

August 27, 2017 through September 2, 2017

Contact	Title	Office Phone	Cell Phone
Zach Keller	Project Engineer	(701) 857-9005	(701) 389-0688
Matt Comeaux	Supervisor, Regulatory Affairs	(713) 627-6478	(832) 312-3513

Pipeline Construction

This week's activities (8/27/17 through 9/2/17):

- Continued welding activities on 10-inch pipeline
- Initiated X-ray inspection of 10-inch pipeline welds
- Excavated stopple and pipeline tie in locations (3 of 4 completed)
- Initiated sandblasting and coating of 10-inch mainline pipeline welds

Next week's activities (9/3/17 through 9/9/17):

- Complete sand blasting and coating of 10-inch mainline pipeline welds
- Continue X-ray inspection of completed welds on 10-inch pipeline
- Begin surveying in welds on 10-inch pipeline
- Begin excavating trench for 10-inch pipeline (slight delay due to inclement weather during previous week)
- Initiate excavation on last 10-inch stopple location
- Begin receiving sections of 8-inch pipeline on-site