



Weekly Construction Status Report

Docket PU-17-246

September 3, 2017 through September 9, 2017

Contact	Title	Office Phone	Cell Phone
Zach Keller	Project Engineer	(701) 857-9005	(701) 389-0688
Matt Comeaux	Supervisor, Regulatory Affairs	(713) 627-6478	(832) 312-3513

Pipeline Construction

**This week's activities (9/3/17 through 9/9/17):**

- Completed sand blasting and coating of 10-inch mainline pipeline welds.
- Continued X-ray inspection of completed welds on 10-inch pipeline.
- Initiated surveying of welds on 10-inch pipeline.
- Initiated excavation of trench and installation of 10-inch pipeline. Approximately 2,900 ft. currently installed in trench.
- Completed excavation on final 10-inch stopple location.

**Next week's activities (9/10/17 through 9/16/17):**

- Complete trench excavation for 10-inch pipeline.
- Install remaining sections of 10-inch pipeline in trench.
- Complete survey of welds on 10-inch pipeline.
- Complete tie in of hot bends on 10-inch pipeline.
- Begin receiving 8-inch pipe on-site. Slight delay in delivery from coating facility.
- Begin stringing and welding 8-inch pipeline sections.