



Weekly Construction Status Report

Docket PU-17-246

September 10, 2017 through September 16, 2017

Contact	Title	Office Phone	Cell Phone
Zach Keller	Project Engineer	(701) 857-9005	(701) 389-0688
Matt Comeaux	Supervisor, Regulatory Affairs	(713) 627-6478	(832) 312-3513

Pipeline Construction

This week's activities (9/10/17 through 9/16/17):

- Completed trench excavation for 10-inch pipeline.
- Installed remaining sections of 10-inch mainline pipeline in trench. Approximately 2,600 ft. of trench backfilled.
- Completed survey of welds on 10-inch pipeline.
- Completed tie in of hot bends on 10-inch pipeline.
- Initiated hydrotest preparation activities for 10-inch mainline pipeline.
- Received initial deliveries of 8-inch pipe on-site.
- Initiated stringing and welding of 8-inch pipeline sections.

Next week's activities (9/17/17 through 9/23/17):

- Receive remaining sections of 8-inch pipeline on-site.
- Continue welding sections of 8-inch pipeline.
- Begin excavation of trench for 8-inch pipeline.
- Begin surveying welds on 8-inch pipeline.
- Initiate installation of 8-inch pipeline in trench and begin backfilling.
- Initiate hydrotest preparation activities for 8-inch pipeline.