

Weekly Construction Status Report

Docket PU-17-246

September 17, 2017 through September 23, 2017

| Contact      | Title                          | Office Phone   | Cell Phone     |
|--------------|--------------------------------|----------------|----------------|
| Zach Keller  | Project Engineer               | (701) 857-9005 | (701) 389-0688 |
| Matt Comeaux | Supervisor, Regulatory Affairs | (713) 627-6478 | (832) 312-3513 |

Pipeline Construction

| This week's activities (9/17/17 through 9/23/17):   |
|---|
| <ul style="list-style-type: none"> <li>• Continued welding sections of 8-inch pipeline.</li> <li>• Conducted surveys of welds on 8-inch pipeline.</li> <li>• Continued excavation of trench for 8-inch pipeline.</li> <li>• Approximately 2,600' of 8-inch pipe installed in trench. Initiated backfilling of trench.</li> <li>• Initiated hydrotest preparation activities for 8-inch pipeline.</li> <li>• Completed hydrotest of 10-inch pipeline section to be installed via horizontal directional drill.</li> </ul> <p>*Note: Crossing of 142<sup>nd</sup> Ave NW previously planned to be an open-cut installation. Both the 8-inch and 10-inch pipeline crossings will now be installed utilizing directional drilling technology.</p> |
| Next week's activities (9/24/17 through 9/30/17):   |
| <ul style="list-style-type: none"> <li>• Initiate 8-inch and 10-inch pipeline crossings of 142<sup>nd</sup> Ave NW utilizing horizontal direction drilling technology.</li> <li>• Sand blast and coat remaining 8-inch pipeline welds.</li> <li>• Complete installation of 8-inch pipeline in trench and survey welds.</li> <li>• Complete backfilling of 8-inch pipeline trench.</li> <li>• Complete hydrotest of 8-inch pipeline section to be installed via directional drill.</li> <li>• Complete welding of 8-inch stopples.</li> <li>• Begin replacing top soil on right-of-way.</li> </ul>   |