

Weekly Construction Status Report

Docket PU-17-246

September 24, 2017 through September 30, 2017

Contact	Title	Office Phone	Cell Phone
Zach Keller	Project Engineer	(701) 857-9005	(701) 389-0688
Matt Comeaux	Supervisor, Regulatory Affairs	(713) 627-6478	(832) 312-3513

Pipeline Construction

This week's activities (9/24/17 through 9/30/17):

- Completed installation of 10-inch pipeline segments requiring horizontal directional drilling technology.
- Initiated direction drilling activities for 8-inch pipeline segments.
- Sand blasted and coated remaining 8-inch pipeline welds.
- Completed installation of 8-inch pipeline in trench and survey welds.
- Completed backfilling of 8-inch pipeline trench.
- Completed hydrotest of 8-inch pipeline section to be installed via directional drill.
- Completed welding of 8-inch stopples.

Next week's activities (10/1/17 through 10/7/17):

- Excavate "tie-in" locations for the new 8-inch and 10-inch pipeline segments
- Begin replacing top soil on right-of-way.
- Complete hydrotest activities for 8-inch and 10-inch mainline pipelines.
- Prepare for "tie-ins" of relocated 8-inch and 10-inch pipeline segments.
- Initiate right-of-way clean up and restoration activities.

*Note: Per direction of the City of Williston ("City"), the City will be responsible for seeding disturbed areas within the airport construction project area boundaries.