



Weekly Construction Status Report

Docket PU-17-246

October 1, 2017 through October 7, 2017

Contact	Title	Office Phone	Cell Phone
Zach Keller	Project Engineer	(701) 857-9005	(701) 389-0688
Matt Comeaux	Supervisor, Regulatory Affairs	(713) 627-6478	(832) 312-3513

Pipeline Construction

This week's activities (10/1/17 through 10/7/17):

- Excavated "tie-in" locations for the new 8-inch and 10-inch pipeline segments.
- Continued installation of 8-inch mainline pipeline in trench – approximately 85% complete.
- Prepared for "tie-ins" of relocated 8-inch and 10-inch pipeline segments.
- Initiated top soil replacement along the right-of-way.

Next week's activities (10/8/17 through 10/14/17):

- Begin preparing for hydrotesting activities of 8-inch and 10-inch mainline pipelines. Hydrotesting tentatively scheduled for week of October 16th.
- Prepare for "tie-ins" of relocated 8-inch and 10-inch pipeline segments.
- Continue top soil replacement along the right-of-way.
- Initiate right-of-way clean up and restoration activities.