

Weekly Construction Status Report

Docket PU-17-246

October 8, 2017 through October 14, 2017

Contact	Title	Office Phone	Cell Phone
Zach Keller	Project Engineer	(701) 857-9005	(701) 389-0688
Matt Comeaux	Supervisor, Regulatory Affairs	(713) 627-6478	(832) 312-3513

Pipeline Construction

This week's activities (10/8/17 through 10/14/17):
<ul style="list-style-type: none"> • Completed hydrotesting of 8-inch mainline pipeline. • Completed "tie-ins" of relocated 8-inch pipeline segments. • Initiated removal of section on 8-inch pipeline that has been taken out of service. • Continued with top soil replacement along the right-of-way. • Prepared for "tie-ins" of relocated 10-inch pipeline segments. • Continued top soil replacement along the right-of-way. • Initiated right-of-way clean up and restoration activities.
Next week's activities (10/15/17 through 10/21/17):
<ul style="list-style-type: none"> • Complete hydrotesting of 10-inch mainline pipeline. • Complete "tie-ins" of relocated 10-inch pipeline segments. • Complete sandblasting and coating of pipeline "tie-ins". • Initiate removal of section on 10-inch pipeline that has been taken out of service. • Continue with the removal of section on 8-inch pipeline that has been taken out of service. • Complete top soil replacement along the right-of-way. • Continue right-of-way clean up and restoration activities. • Begin demobilizing equipment and materials off-site.